



I. Completed Projects

Lowell ES ADA /Willard ES ADA Improvements

Project Summary

- **Lowell ES ADA improvements**
 - Site accessibility and path of travel
 - Site signage
 - Main entry ramp
 - New door hardware
- **Willard ES ADA improvements**
 - Site accessibility and path of travel
 - Site signage
 - Entry ramp
 - New door hardware
 - New elevator
 - Restroom accessibility improvements



Projects Complete

Lowell ES Project Status

- DSA submittal: Approved March 11, 2014
- Bid Award: May 26, 2015
- Construction: Complete
- Final closeout items

Willard ES Project Status

- DSA submittal: Approved June 2014
- Bid approval awarded: December 9, 2014
- Punchlist Unmet Day: Complete
- Construction: Complete

Project Team

- Architect (Lowell): Ghataode Bannon Architects
- Contractor: (Lowell) El Camino Construction & Engineering
- Architect (Willard): Ghataode Bannon Architects
- Contractor: (Willard) Minco Construction

Budget

- | | <u>Lowell/Willard</u> |
|--------------------------------------|-----------------------|
| • Estimated Total Project Budget: | \$198K / \$2.39M |
| • Estimated Construction Budget: | \$116K / \$1.52M |
| • Dollars Expended (as of 01/13/16): | \$163K / \$1.71M |