



# I. Completed Projects

## Lowell ES ADA /Willard ES ADA Improvements

### Project Summary

- **Lowell ES ADA improvements**
  - Site accessibility and path of travel
  - Site signage
  - Main entry ramp
  - New door hardware
- **Willard ES ADA improvements**
  - Site accessibility and path of travel
  - Site signage
  - Entry ramp
  - New door hardware
  - New elevator
  - Restroom accessibility improvements

### Lowell ES Project Status

- DSA submittal: Approved March 11, 2014
- Bid Award: May 26, 2015
- Construction: Complete
- Final closeout items

### Willard ES Project Status

- DSA submittal: Approved June 2014
- Bid approval awarded: December 9, 2014
- Punchlist Unlabeled: Complete
- Construction: Complete



Projects Complete

### Project Team

- Architect (Lowell): Ghataode Bannon Architects
- Contractor: (Lowell) El Camino Construction & Engineering
- Architect (Willard): Ghataode Bannon Architects
- Contractor: (Willard) Minco Construction

### Budget

	<u>Lowell/Willard</u>
• Estimated Total Project Budget:	\$198K / \$2.39M
• Estimated Construction Budget:	\$116K / \$1.56M
• Dollars Expended (as of 01/13/16):	\$163K / \$1.87M