



II. District-Wide Projects Update

Wireless Data Communications Phase II

Project Summary:

- Installation of wireless access points at 80 sites
- Electronic Assessments of English language arts and mathematics for Common Core Standards (CCSS)

Project Status:

- Sites Certified Live: 56
- Percent of Sites Operational: 68.3%
- Final Project Completion: August 2014
- Sites Closed-Out: 45



Project Team:

- Contractor: Presidio (equipment) and Future Designs (cable)

Budget:

- Estimated Total Project Budget: \$20.77M
- Estimated Construction Budget: \$19.11M
- Dollars Expended (as of 5/16/14): \$8.12M