



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	Stat
<b>State: Active</b>					<b>10/1/14</b>	<b>8/3/26</b>												
<b>Phase: OFA</b>					<b>7/20/17</b>	<b>10/15/20</b>												
<b>Project Name: Fire Alarms/Life Safety Sys - Pha</b>					<b>7/20/17</b>	<b>9/14/18</b>												
Construction - Monroe	Fire Alarms/Life Safety Sys - Phase III	All	Alex Main	OFA	7/20/17	12/31/17												
Construction - Marshall	Fire Alarms/Life Safety Sys - Phase III	All	Alex Main	OFA	9/1/17	9/14/18												
Construction - Cubberly/King	Fire Alarms/Life Safety Sys - Phase III	All	Alex Main	OFA	9/1/17	9/14/18												
<b>Project Name: Fire Alarms/Life Safety Sys - Pha</b>					<b>12/10/18</b>	<b>12/3/19</b>												
Construction	Fire Alarms/Life Safety Sys - Phase IV	All	Alex Main	OFA	12/10/18	12/3/19												
<b>Project Name: Fire Alarms/Life Safety Sys - Pha</b>					<b>10/16/19</b>	<b>10/15/20</b>												
Construction	Fire Alarms/Life Safety Sys - Phase V	All	Alex Main	OFA	10/16/19	10/15/20												
<b>Phase: OICS</b>					<b>8/1/16</b>	<b>12/5/19</b>												
<b>Project Name: ICS</b>					<b>8/1/16</b>	<b>12/5/19</b>												
Construction	ICS	ALL	Mickey Kim	OICS	8/1/16	12/5/19												
<b>Phase: OS</b>					<b>8/22/18</b>	<b>3/27/19</b>												
<b>Project Name: Security Improvements</b>					<b>8/22/18</b>	<b>3/27/19</b>												
Construction	Security Improvements	ALL	Mickey Kim	OS	8/22/18	3/27/19												
<b>Phase: 1</b>					<b>10/1/14</b>	<b>7/6/19</b>												
<b>Project Name: Browning HS New Construction</b>					<b>10/1/14</b>	<b>1/31/19</b>												
Construction	Browning HS New Construction	F	Jacob Keaton	1	10/1/14	12/28/17												
Owner Move-in	Browning HS New Construction	F	Jacob Keaton	1	7/31/17	1/11/18												
Additional Construction - Site and off-site Work	Browning HS New Construction	F	Jacob Keaton	1	12/29/17	1/31/19												
<b>Project Name: Jordan HS Ph 1C, 1D &amp; 4</b>					<b>10/18/17</b>	<b>7/6/19</b>												
Construction	Jordan HS Ph 1C, 1D & 4	A	Jason King	1	10/18/17	4/19/19												
Owner Move-in	Jordan HS Ph 1C, 1D & 4	A	Jason King	1	6/24/19	7/6/19												
<b>Project Name: Poly HS ADA Improvements</b>					<b>6/19/17</b>	<b>9/28/18</b>												
Construction	Poly HS ADA Improvements	E	Dan Barr	1	6/19/17	9/28/18												
<b>Project Name: Renaissance HS</b>					<b>9/6/16</b>	<b>1/4/19</b>												
Construction	Renaissance HS	E	Dan Barr	1	9/6/16	1/4/19												
Owner Move-in	Renaissance HS	E	Dan Barr	1	7/16/18	7/16/18												
<b>Phase: 2</b>					<b>12/20/17</b>	<b>8/5/19</b>												
<b>Project Name: Cleveland ES HVAC</b>					<b>1/3/18</b>	<b>8/23/18</b>												
Construction	Cleveland ES HVAC	B	Jacob Keaton	2	1/3/18	8/13/18												
Owner Move-in	Cleveland ES HVAC	B	Jacob Keaton	2	8/21/18	8/23/18												
<b>Project Name: Garfield ES HVAC</b>					<b>2/6/18</b>	<b>11/16/18</b>												
Construction - Phase 1 (Site, Bldgs C & E)	Garfield ES HVAC	D	Raymond Esparza	2	2/6/18	7/13/18												
Construction - Phase 2 (Bldgs A, D, & F)	Garfield ES HVAC	D	Raymond Esparza	2	7/16/18	8/24/18												
Owner Move-in - Phase 1	Garfield ES HVAC	D	Raymond Esparza	2	8/13/18	8/18/18												
Owner Move-in - Phase 2	Garfield ES HVAC	D	Raymond Esparza	2	8/20/18	8/28/18												
Construction - Phase 3	Garfield ES HVAC	D	Raymond Esparza	2	8/27/18	11/16/18												
Owner Move-in - Phase 3	Garfield ES HVAC	D	Raymond Esparza	2	10/20/18	10/20/18												
<b>Project Name: Kettering ES HVAC</b>					<b>2/5/18</b>	<b>6/28/19</b>												
Construction - Classroom Buildings	Kettering ES HVAC	F	Jacob Keaton	2	2/5/18	8/14/18												
Owner Move-in - Phase 1	Kettering ES HVAC	F	Jacob Keaton	2	6/16/18	6/22/18												
Construction - Site Work	Kettering ES HVAC	F	Jacob Keaton	2	8/15/18	11/14/18												
Owner Move-in - Phase 2	Kettering ES HVAC	F	Jacob Keaton	2	8/18/18	8/30/18												
Construction - Security Fencing & Vestibule	Kettering ES HVAC	F	Jacob Keaton	2	3/1/19	6/28/19												
<b>Project Name: Poly HS Track/Field</b>					<b>12/20/17</b>	<b>9/10/18</b>												
Construction	Poly HS Track/Field	E	Dan Barr	2	12/20/17	9/10/18												
Owner Move-in	Poly HS Track/Field	E	Dan Barr	2	9/10/18	9/10/18												
<b>Project Name: Riley ES HVAC</b>					<b>1/3/18</b>	<b>12/23/18</b>												
Construction - Classroom Building	Riley ES HVAC	B	Jacob Keaton	2	1/3/18	8/10/18												
Construction - Site Work	Riley ES HVAC	B	Jacob Keaton	2	8/11/18	12/23/18												
Owner Move-in	Riley ES HVAC	B	Jacob Keaton	2	8/14/18	8/20/18												
<b>Project Name: Rogers MS HVAC</b>					<b>2/12/18</b>	<b>8/5/19</b>												
Construction	Rogers MS HVAC	F	Jacob Keaton	2	2/12/18	8/14/18												
Owner Move-in	Rogers MS HVAC	F	Jacob Keaton	2	8/15/18	8/27/18												

Project updates Date: 1/9/19	Task	Summary
---------------------------------	------	---------

This schedule is a reflection of the anticipated project execution and completion dates at the time of printing. These dates are subject to change depending on many factors including DSA design approvals, unforeseen delays, and bonds fund availability. 1



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction - Locker Room	Rogers MS HVAC	F	Jacob Keaton	2	6/20/19	8/5/19											
<b>Project Name: Rogers MS Track/Field</b>																	
Construction	Rogers MS Track/Field	F	Jacob Keaton	2	6/18/18	8/24/18											
Owner Move-in	Rogers MS Track/Field	F	Jacob Keaton	2	8/27/18	8/27/18											
<b>Phase: 3</b>																	
<b>Project Name: Barton ES HVAC</b>																	
Construction - Phase 1	Barton ES HVAC	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in Phase 1	Barton ES HVAC	A	Jason King	3	12/31/18	1/2/19											
Construction - Phase 2	Barton ES HVAC	A	Jason King	3	1/3/19	6/21/19											
Owner Move-in Phase 2	Barton ES HVAC	A	Jason King	3	6/22/19	7/1/19											
Construction - Phase 3	Barton ES HVAC	A	Jason King	3	7/2/19	8/16/19											
Owner Move-in Phase 3	Barton ES HVAC	A	Jason King	3	8/19/19	8/23/19											
<b>Project Name: Burcham ES HVAC</b>																	
Construction	Burcham ES HVAC	C	Tari Fowler	3	6/25/18	8/6/19											
Owner Move-in - Phase 1	Burcham ES HVAC	C	Tari Fowler	3	1/2/19	1/18/19											
Owner Move-in - Phase 2	Burcham ES HVAC	C	Tari Fowler	3	5/25/19	5/26/19											
<b>Project Name: Jefferson MS HVAC</b>																	
Construction	Jefferson MS HVAC	F	Jacob Keaton	3	9/10/18	8/6/19											
Owner Move-in	Jefferson MS HVAC	F	Jacob Keaton	3	8/7/19	8/20/19											
<b>Project Name: Jefferson MS Track/Field</b>																	
Construction	Jefferson MS Track/Field	F	Jacob Keaton	3	12/1/18	6/24/19											
Owner Move-in	Jefferson MS Track/Field	F	Jacob Keaton	3	6/25/19	7/7/19											
<b>Project Name: Jordan HS Ph 2A (Bldgs 100/400)</b>																	
Construction	Jordan HS Ph 2A (Bldgs 100/400)	A	Jason King	3	10/25/18	8/27/19											
Owner Move-in	Jordan HS Ph 2A (Bldgs 100/400)	A	Jason King	3	8/28/19	9/11/19											
<b>Project Name: Keller MS Conversion</b>																	
Construction	Keller MS Conversion	C	Tari Fowler	3	9/12/18	8/20/19											
Owner Move-in - Phase 1	Keller MS Conversion	C	Tari Fowler	3	4/9/19	4/12/19											
Owner Move-in - Phase 2	Keller MS Conversion	C	Tari Fowler	3	8/25/19	8/26/19											
<b>Project Name: Keller MS Modernization</b>																	
Construction	Keller MS Modernization	C	Tari Fowler	3	9/12/18	8/20/19											
Owner Move-in - Phase 1	Keller MS Modernization	C	Tari Fowler	3	4/9/19	4/12/19											
Owner Move-in - Phase 2	Keller MS Modernization	C	Tari Fowler	3	8/25/19	8/26/19											
<b>Project Name: Lakewood HS HVAC</b>																	
Construction - Phase 1	Lakewood HS HVAC	B	Raymond Esparza	3	6/25/18	11/16/18											
Construction - Phase 2	Lakewood HS HVAC	B	Raymond Esparza	3	11/26/18	5/1/19											
Construction - Phase 3	Lakewood HS HVAC	B	Raymond Esparza	3	5/2/19	8/26/19											
Construction - Phase 4	Lakewood HS HVAC	B	Raymond Esparza	3	6/14/19	11/5/19											
Owner Move-in - Phase 1	Lakewood HS HVAC	B	Raymond Esparza	3	7/1/19	7/11/19											
Construction - Phase 5	Lakewood HS HVAC	B	Raymond Esparza	3	8/5/19	12/26/19											
Construction - Phase 6	Lakewood HS HVAC	B	Raymond Esparza	3	8/27/19	12/31/19											
Owner Move-in - Phase 2	Lakewood HS HVAC	B	Raymond Esparza	3	1/1/20	1/14/20											
<b>Project Name: Lindsey MS HVAC (Bldg D)</b>																	
Construction	Lindsey MS HVAC (Bldg D)	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in	Lindsey MS HVAC (Bldg D)	A	Jason King	3	1/2/19	1/2/19											
<b>Project Name: Longfellow ES HVAC</b>																	
Construction - Kitchen	Longfellow ES HVAC	E	Dan Barr	3	6/17/18	8/23/19											
Construction - Auditorium	Longfellow ES HVAC	E	Dan Barr	3	6/18/18	8/11/18											
Construction - CR Bldgs 1000 & 2000	Longfellow ES HVAC	E	Dan Barr	3	7/2/18	2/25/19											
Owner Move-In - Auditorium	Longfellow ES HVAC	E	Dan Barr	3	8/12/18	8/16/18											
Owner Move-in - CR Bldgs 1000 & 2000	Longfellow ES HVAC	E	Dan Barr	3	3/1/19	3/4/19											
Construction - CR Bldgs 3000 & 4000	Longfellow ES HVAC	E	Dan Barr	3	3/4/19	8/23/19											
Owner Move-in - Kitchen	Longfellow ES HVAC	E	Dan Barr	3	8/24/19	8/27/19											
Owner Move-in - CR Bldgs 3000 & 4000	Longfellow ES HVAC	E	Dan Barr	3	8/24/19	8/27/19											
<b>Project Name: Lowell ES HVAC</b>																	
Construction	Lowell ES HVAC	F	Jacob Keaton	3	9/10/18	8/6/19											
Owner Move-in (Classrooms building)	Lowell ES HVAC	F	Jacob Keaton	3	6/14/19	6/20/19											

Project updates  
Date: 1/9/19

Task  Summary



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Owner Move-in (Non-Classrooms)	Lowell ES HVAC	F	Jacob Keaton	3	8/7/19	8/20/19											
<b>Project Name: MacArthur ES HVAC</b>					<b>6/25/18</b>	<b>10/10/19</b>											
Construction - Bldgs B & C	MacArthur ES HVAC	B	Jason King	3	6/25/18	1/2/19											
Construction - Bldg A	MacArthur ES HVAC	B	Jason King	3	12/24/18	6/6/19											
Owner Move-in Bldgs B & C	MacArthur ES HVAC	B	Jason King	3	1/2/19	1/4/19											
Owner Move-in Bldg A	MacArthur ES HVAC	B	Jason King	3	6/7/19	6/13/19											
Construction - Bldgs D & E	MacArthur ES HVAC	B	Jason King	3	6/14/19	10/3/19											
Owner Move-in Bldgs D & E	MacArthur ES HVAC	B	Jason King	3	10/4/19	10/10/19											
<b>Project Name: Mann ES HVAC</b>					<b>9/4/18</b>	<b>8/13/19</b>											
Construction	Mann ES HVAC	F	Jacob Keaton	3	9/4/18	8/6/19											
Owner Move-in - Phase 1	Mann ES HVAC	F	Jacob Keaton	3	6/12/19	6/24/19											
Owner Move-in - Phase 2	Mann ES HVAC	F	Jacob Keaton	3	8/7/19	8/13/19											
<b>Project Name: McKinley ES HVAC</b>					<b>6/18/18</b>	<b>7/1/19</b>											
Construction Phase 1	McKinley ES HVAC	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in Phase 1	McKinley ES HVAC	A	Jason King	3	12/26/18	12/27/18											
Construction Phase 2	McKinley ES HVAC	A	Jason King	3	12/28/18	6/21/19											
Owner Move-in Phase 2	McKinley ES HVAC	A	Jason King	3	6/22/19	7/1/19											
<b>Project Name: Millikan HS New 1000 Bldg</b>					<b>12/3/18</b>	<b>7/1/20</b>											
Construction	Millikan HS New 1000 Bldg	C	Tari Fowler	3	12/3/18	5/20/20											
Owner Move-in	Millikan HS New 1000 Bldg	C	Tari Fowler	3	6/11/20	7/1/20											
<b>Project Name: Poly HS Bleachers and Field Ligh</b>					<b>12/21/18</b>	<b>7/11/19</b>											
Construction - Soil Remediation	Poly HS Bleachers and Field Lighting	E	Dan Barr	3	12/21/18	1/4/19											
Construction	Poly HS Bleachers and Field Lighting	E	Dan Barr	3	1/14/19	7/11/19											
<b>Project Name: Sato HS New Bldg</b>					<b>6/11/18</b>	<b>8/13/19</b>											
Construction	Sato HS New Bldg	F	Jacob Keaton	3	6/11/18	7/30/19											
Owner Move-in	Sato HS New Bldg	F	Jacob Keaton	3	7/31/19	8/13/19											
<b>Project Name: Webster ES HVAC</b>					<b>8/27/18</b>	<b>8/22/19</b>											
Construction - Phase 1	Webster ES HVAC	D	Raymond Esparza	3	8/27/18	6/4/19											
Owner Move-in Phase 1	Webster ES HVAC	D	Raymond Esparza	3	6/17/19	6/27/19											
Construction - Phase 2	Webster ES HVAC	D	Raymond Esparza	3	6/22/19	8/8/19											
Owner Move-in Phase 2	Webster ES HVAC	D	Raymond Esparza	3	8/9/19	8/22/19											
<b>Phase: 4</b>					<b>4/3/19</b>	<b>8/18/21</b>											
<b>Project Name: Alvarado ES HVAC</b>					<b>6/17/19</b>	<b>6/23/20</b>											
Construction	Alvarado ES HVAC	E	Ferdows Fazeli	4	6/17/19	6/9/20											
Owner Move-in	Alvarado ES HVAC	E	Ferdows Fazeli	4	6/10/20	6/23/20											
<b>Project Name: Bixby ES HVAC</b>					<b>6/18/19</b>	<b>7/17/20</b>											
Construction	Bixby ES HVAC	F	Jacquelyn Roberts	4	6/18/19	7/10/20											
Owner Move-in - Phase 1	Bixby ES HVAC	F	Jacquelyn Roberts	4	8/20/19	8/29/19											
Owner Move-in - Phase 2	Bixby ES HVAC	F	Jacquelyn Roberts	4	12/21/19	1/6/20											
Owner Move-in - Phase 3	Bixby ES HVAC	F	Jacquelyn Roberts	4	4/10/20	4/14/20											
Owner Move-in Phase 4	Bixby ES HVAC	F	Jacquelyn Roberts	4	7/13/20	7/17/20											
<b>Project Name: Cubberly K8 Modernization</b>					<b>7/2/19</b>	<b>7/7/20</b>											
Construction	Cubberly K8 Modernization	C	Leslie Sydnor	4	7/2/19	6/23/20											
Owner Move-in	Cubberly K8 Modernization	C	Leslie Sydnor	4	6/24/20	7/7/20											
<b>Project Name: Hughes MS HVAC</b>					<b>6/17/19</b>	<b>9/1/20</b>											
Construction - Phase 1	Hughes MS HVAC	E	Ferdows Fazeli	4	6/17/19	8/15/19											
Owner Move-in - Phase 1	Hughes MS HVAC	E	Ferdows Fazeli	4	8/16/19	8/22/19											
Construction - Phase 2	Hughes MS HVAC	E	Ferdows Fazeli	4	9/3/19	12/20/19											
Owner Move-in - Phase 2	Hughes MS HVAC	E	Ferdows Fazeli	4	12/23/19	12/30/19											
Construction - Phase 3	Hughes MS HVAC	E	Ferdows Fazeli	4	1/6/20	6/19/20											
Construction - Phase 4	Hughes MS HVAC	E	Ferdows Fazeli	4	6/22/20	8/18/20											
Owner Move-in - Phase 3	Hughes MS HVAC	E	Ferdows Fazeli	4	6/22/20	6/26/20											
Owner Move-in - Phase 4	Hughes MS HVAC	E	Ferdows Fazeli	4	8/19/20	9/1/20											
<b>Project Name: Hughes MS Track/Field</b>					<b>6/22/20</b>	<b>9/30/20</b>											
Construction	Hughes MS Track/Field	E	Ferdows Fazeli	4	6/22/20	9/16/20											
Owner Move-in	Hughes MS Track/Field	E	Ferdows Fazeli	4	9/17/20	9/30/20											
<b>Project Name: Jordan HS Ph 2B &amp; 3</b>					<b>7/19/19</b>	<b>7/2/21</b>											

Project updates Date: 1/9/19	Task	Summary
---------------------------------	------	---------



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction - 2B (Bldg 200/300)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	7/19/19	5/27/21											
Construction - 3 (Bldg 1000)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	8/19/20	5/10/21											
Owner Move-in - 3 (Bldg 1000)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	5/11/21	5/17/21											
Owner Move-in - 2B (Bldg 200/300)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	6/21/21	7/2/21											
<b>Project Name: Madison ES HVAC</b>					<b>4/3/19</b>	<b>6/23/20</b>											
Construction - non-classroom work	Madison ES HVAC	B	Bernice Ngo	4	4/3/19	4/24/20											
Construction - Classrooms	Madison ES HVAC	B	Bernice Ngo	4	6/17/19	6/9/20											
Owner Move-in - Phase 1	Madison ES HVAC	B	Bernice Ngo	4	4/11/20	4/17/20											
Owner Move-in - Phase 2	Madison ES HVAC	B	Bernice Ngo	4	6/10/20	6/23/20											
<b>Project Name: Millikan HS Track/Field</b>					<b>6/19/19</b>	<b>1/6/20</b>											
Construction	Millikan HS Track/Field	C	Leslie Sydnor	4	6/19/19	12/20/19											
Owner Move-in	Millikan HS Track/Field	C	Leslie Sydnor	4	12/23/19	1/6/20											
<b>Project Name: Muir K8 HVAC</b>					<b>6/17/19</b>	<b>7/1/20</b>											
Construction	Muir K8 HVAC	D	Elston Soares	4	6/17/19	6/17/20											
Owner Move-in	Muir K8 HVAC	D	Elston Soares	4	6/18/20	7/1/20											
<b>Project Name: Naples ES Modernization</b>					<b>6/21/19</b>	<b>12/30/19</b>											
Construction	Naples ES Modernization	F	Jacquelyn Roberts	4	6/21/19	12/13/19											
Owner Move-in	Naples ES Modernization	F	Jacquelyn Roberts	4	12/16/19	12/30/19											
<b>Project Name: Prisk ES Modernization</b>					<b>6/24/19</b>	<b>7/1/20</b>											
Construction	Prisk ES Modernization	C	Leslie Sydnor	4	6/24/19	6/17/20											
Owner Move-in	Prisk ES Modernization	C	Leslie Sydnor	4	6/18/20	7/1/20											
<b>Project Name: Wilson HS HVAC</b>					<b>6/12/19</b>	<b>8/18/21</b>											
Construction	Wilson HS HVAC	F	Jacquelyn Roberts	4	6/12/19	7/19/21											
Owner Move-in	Wilson HS HVAC	F	Jacquelyn Roberts	4	7/20/21	8/18/21											
<b>Phase: 5</b>					<b>1/9/20</b>	<b>1/14/22</b>											
<b>Project Name: Avalon K-12 Ball Field</b>					<b>3/19/20</b>	<b>10/19/20</b>											
Construction	Avalon K-12 Ball Field	D	Elston Soares	5	3/19/20	10/14/20											
Owner Move-in	Avalon K-12 Ball Field	D	Elston Soares	5	10/15/20	10/19/20											
<b>Project Name: Avalon K-12 HVAC</b>					<b>3/19/20</b>	<b>8/18/21</b>											
Construction	Avalon K-12 HVAC	D	Elston Soares	5	3/19/20	8/4/21											
Owner Move-in	Avalon K-12 HVAC	D	Elston Soares	5	8/5/21	8/18/21											
<b>Project Name: Bancroft MS HVAC</b>					<b>6/1/20</b>	<b>4/29/21</b>											
Construction - Phase 1	Bancroft MS HVAC	B	Bernice Ngo	5	6/1/20	8/31/20											
Construction - Phase 2	Bancroft MS HVAC	B	Bernice Ngo	5	9/2/20	4/15/21											
Owner Move-in	Bancroft MS HVAC	B	Bernice Ngo	5	4/16/21	4/29/21											
<b>Project Name: Bancroft MS Track/Field</b>					<b>5/21/20</b>	<b>2/16/21</b>											
Construction	Bancroft MS Track/Field	B	Bernice Ngo	5	5/21/20	2/2/21											
Owner Move-in	Bancroft MS Track/Field	B	Bernice Ngo	5	2/3/21	2/16/21											
<b>Project Name: Birney ES Modernization</b>					<b>6/8/20</b>	<b>6/28/21</b>											
Construction - Phase 1	Birney ES Modernization	E	Ferdows Fazeli	5	6/8/20	8/28/20											
Owner Move-in - Phase 1	Birney ES Modernization	E	Ferdows Fazeli	5	8/31/20	9/1/20											
Construction - Phase 2	Birney ES Modernization	E	Ferdows Fazeli	5	9/1/20	12/23/20											
Construction - Phase 3	Birney ES Modernization	E	Ferdows Fazeli	5	12/24/20	6/14/21											
Owner Move-in - Phase 2	Birney ES Modernization	E	Ferdows Fazeli	5	12/24/20	12/30/20											
Owner Move-in - Phase 3	Birney ES Modernization	E	Ferdows Fazeli	5	6/15/21	6/28/21											
<b>Project Name: Fremont ES HVAC</b>					<b>6/15/20</b>	<b>7/15/21</b>											
Construction	Fremont ES HVAC	F	Jacquelyn Roberts	5	6/15/20	7/1/21											
Owner Move-in - Phase 1	Fremont ES HVAC	F	Jacquelyn Roberts	5	4/3/21	4/9/21											
Owner Move-in - Phase 2	Fremont ES HVAC	F	Jacquelyn Roberts	5	7/2/21	7/15/21											
<b>Project Name: Hamilton MS Gym Measure K</b>					<b>1/9/20</b>	<b>6/30/21</b>											
Construction	Hamilton MS Gym Measure K	A	Tracy Nishihira	5	1/9/20	4/12/21											
Owner Move-in	Hamilton MS Gym Measure K	A	Tracy Nishihira	5	6/21/21	6/30/21											
<b>Project Name: Hamilton MS Track &amp; Field</b>					<b>1/9/20</b>	<b>9/30/20</b>											
Construction	Hamilton MS Track & Field	A	Tracy Nishihira	5	1/9/20	9/16/20											
Owner Move-in	Hamilton MS Track & Field	A	Tracy Nishihira	5	9/17/20	9/30/20											
<b>Project Name: Holmes ES HVAC</b>					<b>6/10/20</b>	<b>6/22/21</b>											
Construction	Holmes ES HVAC	B	Bernice Ngo	5	6/10/20	6/7/21											

Project updates  
Date: 1/9/19

Task Summary



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Owner Move-in - Phase 1	Holmes ES HVAC	B	Bernice Ngo	5	4/3/21	4/9/21											
Owner Move-in - Phase 2	Holmes ES HVAC	B	Bernice Ngo	5	6/9/21	6/22/21											
<b>Project Name: Keller MS New Locker Room</b>					<b>5/5/20</b>	<b>5/19/21</b>											
Construction	Keller MS New Locker Room	C	Leslie Sydnor	5	5/5/20	5/5/21											
Owner Move-in	Keller MS New Locker Room	C	Leslie Sydnor	5	5/6/21	5/19/21											
<b>Project Name: Lakewood HS Track/Field</b>					<b>5/7/20</b>	<b>2/4/21</b>											
Construction	Lakewood HS Track/Field	B	Bernice Ngo	5	5/7/20	1/6/21											
Owner Move-in	Lakewood HS Track/Field	B	Bernice Ngo	5	1/7/21	2/4/21											
<b>Project Name: Millikan HS Modernization</b>					<b>6/29/20</b>	<b>1/14/22</b>											
Construction	Millikan HS Modernization	C	Leslie Sydnor	5	6/29/20	12/31/21											
Owner Move-in	Millikan HS Modernization	C	Leslie Sydnor	5	1/3/22	1/14/22											
<b>Project Name: Stanford MS HVAC</b>					<b>7/10/20</b>	<b>7/21/21</b>											
Construction	Stanford MS HVAC	C	Leslie Sydnor	5	7/10/20	7/7/21											
Owner Move-in Phase 1	Stanford MS HVAC	C	Leslie Sydnor	5	12/21/20	1/1/21											
Owner Move-in Phase 2	Stanford MS HVAC	C	Leslie Sydnor	5	7/8/21	7/21/21											
<b>Project Name: Stanford MS Track/Field</b>					<b>7/10/20</b>	<b>1/22/21</b>											
Construction	Stanford MS Track/Field	C	Leslie Sydnor	5	7/10/20	1/8/21											
Owner Move-in	Stanford MS Track/Field	C	Leslie Sydnor	5	1/11/21	1/22/21											
<b>Project Name: Twain ES HVAC</b>					<b>6/22/20</b>	<b>7/5/21</b>											
Construction - Phase 1	Twain ES HVAC	B	Tracy Nishihira	5	6/22/20	12/23/20											
Owner Move-in - Phase 1	Twain ES HVAC	B	Tracy Nishihira	5	12/24/20	1/5/21											
Construction - Phase 2	Twain ES HVAC	B	Tracy Nishihira	5	1/6/21	6/21/21											
Owner Move-in - Phase 2	Twain ES HVAC	B	Tracy Nishihira	5	6/22/21	7/5/21											
<b>Project Name: Washington MS HVAC</b>					<b>6/29/20</b>	<b>6/25/21</b>											
Construction	Washington MS HVAC	D	Elston Soares	5	6/29/20	6/11/21											
Owner Move-in	Washington MS HVAC	D	Elston Soares	5	6/14/21	6/25/21											
<b>Project Name: Washington MS Track/Field</b>					<b>6/29/20</b>	<b>6/18/21</b>											
Construction	Washington MS Track/Field	D	Elston Soares	5	6/29/20	6/11/21											
Owner Move-in	Washington MS Track/Field	D	Elston Soares	5	6/14/21	6/18/21											
<b>Phase: 6</b>					<b>12/23/20</b>	<b>7/11/24</b>											
<b>Project Name: Beach HS Modernization</b>					<b>6/10/21</b>	<b>7/22/22</b>											
Construction	Beach HS Modernization	F	Jacquelyn Roberts	6	6/10/21	7/8/22											
Owner Move-in	Beach HS Modernization	F	Jacquelyn Roberts	6	7/11/22	7/22/22											
<b>Project Name: Bryant ES Modernization</b>					<b>7/16/21</b>	<b>1/31/22</b>											
Construction	Bryant ES Modernization	F	Jacquelyn Roberts	6	7/16/21	1/17/22											
Owner Move-in	Bryant ES Modernization	F	Jacquelyn Roberts	6	1/18/22	1/31/22											
<b>Project Name: Emerson ES Modernization</b>					<b>7/7/21</b>	<b>7/13/22</b>											
Construction	Emerson ES Modernization	C	Leslie Sydnor	6	7/7/21	6/29/22											
Owner Move-in	Emerson ES Modernization	C	Leslie Sydnor	6	6/30/22	7/13/22											
<b>Project Name: Gant ES Modernization</b>					<b>7/8/21</b>	<b>7/14/22</b>											
Construction (Non Classrooms)	Gant ES Modernization	F	Jacquelyn Roberts	6	7/8/21	6/30/22											
Owner Move-in	Gant ES Modernization	F	Jacquelyn Roberts	6	7/1/22	7/14/22											
<b>Project Name: Gompers K8 Modernization</b>					<b>6/9/21</b>	<b>6/21/22</b>											
Construction	Gompers K8 Modernization	B	Bernice Ngo	6	6/9/21	6/7/22											
Owner Move-in	Gompers K8 Modernization	B	Bernice Ngo	6	6/8/22	6/21/22											
<b>Project Name: Hoover MS HVAC</b>					<b>7/16/21</b>	<b>8/12/22</b>											
Construction	Hoover MS HVAC	B	Bernice Ngo	6	7/16/21	7/14/22											
Owner Move-in	Hoover MS HVAC	B	Bernice Ngo	6	7/15/22	8/12/22											
<b>Project Name: Jordan HS Ph 5 &amp; 6</b>					<b>6/4/21</b>	<b>7/11/24</b>											
Construction - Gym/Pool	Jordan HS Ph 5 & 6	A	Tracy Nishihira	6	6/4/21	6/5/23											
Construction - Bleachers, Stadium, Fields	Jordan HS Ph 5 & 6	A	Tracy Nishihira	6	3/13/23	6/27/24											
Owner Move-in - Gym/Pool	Jordan HS Ph 5 & 6	A	Tracy Nishihira	6	6/6/23	6/19/23											
Owner Move-in - Bleachers, Stadium, Fields	Jordan HS Ph 5 & 6	A	Tracy Nishihira	6	6/28/24	7/11/24											
<b>Project Name: Lakewood HS Pool/Nat</b>					<b>12/23/20</b>	<b>1/24/22</b>											
Construction	Lakewood HS Pool/Nat	B	Bernice Ngo	6	12/23/20	1/10/22											
Owner Move-in	Lakewood HS Pool/Nat	B	Bernice Ngo	6	1/1/22	1/24/22											
<b>Project Name: Poly HS Multi-Phase</b>					<b>6/8/21</b>	<b>6/30/23</b>											

Project updates Date: 1/9/19	Task	Summary
---------------------------------	------	---------



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction	Poly HS Multi-Phase	E	Ferdows Fazeli	6	6/8/21	6/16/23											
Owner Move-in	Poly HS Multi-Phase	E	Ferdows Fazeli	6	6/19/23	6/30/23											
<b>Project Name: Sato HS HVAC</b>					<b>6/10/21</b>	<b>7/29/22</b>											
Construction	Sato HS HVAC	F	Jacquelyn Roberts	6	6/10/21	7/15/22											
Owner Move-in	Sato HS HVAC	F	Jacquelyn Roberts	6	7/18/22	7/29/22											
<b>Project Name: Sato HS Track/Field</b>					<b>5/20/21</b>	<b>2/2/22</b>											
Construction	Sato HS Track/Field	F	Jacquelyn Roberts	6	5/20/21	1/19/22											
Owner Move-in	Sato HS Track/Field	F	Jacquelyn Roberts	6	1/20/22	2/2/22											
<b>Project Name: Wilson HS Pool/Nat</b>					<b>5/20/21</b>	<b>5/26/22</b>											
Construction	Wilson HS Pool/Nat	F	Jacquelyn Roberts	6	5/20/21	5/12/22											
Owner Move-in	Wilson HS Pool/Nat	F	Jacquelyn Roberts	6	5/13/22	5/26/22											
<b>Phase: 7</b>					<b>3/15/22</b>	<b>8/23/23</b>											
<b>Project Name: Gompers K8 Track/Field</b>					<b>5/17/22</b>	<b>11/7/22</b>											
Construction	Gompers K8 Track/Field	B	Bernice Ngo	7	5/17/22	10/31/22											
Owner Move-in	Gompers K8 Track/Field	B	Bernice Ngo	7	11/1/22	11/7/22											
<b>Project Name: Hoover MS Track/Field</b>					<b>11/30/22</b>	<b>8/15/23</b>											
Construction	Hoover MS Track/Field	B	Bernice Ngo	7	11/30/22	8/1/23											
Owner Move-in	Hoover MS Track/Field	B	Bernice Ngo	7	8/2/23	8/15/23											
<b>Project Name: Los Cerritos ES Modernization</b>					<b>6/8/22</b>	<b>6/6/23</b>											
Construction	Los Cerritos ES Modernization	E	Brooke Clements	7	6/8/22	5/23/23											
Owner Move-in	Los Cerritos ES Modernization	E	Brooke Clements	7	5/24/23	6/6/23											
<b>Project Name: Marshall MS Modernization</b>					<b>8/17/22</b>	<b>8/23/23</b>											
Construction	Marshall MS Modernization	C	Leslie Sydnor	7	8/17/22	8/9/23											
Owner Move-in	Marshall MS Modernization	C	Leslie Sydnor	7	8/10/23	8/23/23											
<b>Project Name: Marshall MS Track/Field</b>					<b>9/16/22</b>	<b>6/1/23</b>											
Construction	Marshall MS Track/Field	C	Leslie Sydnor	7	9/16/22	5/18/23											
Owner Move-in	Marshall MS Track/Field	C	Leslie Sydnor	7	5/19/23	6/1/23											
<b>Project Name: Newcomb K8 Track/Field</b>					<b>3/15/22</b>	<b>11/29/22</b>											
Construction	Newcomb K8 Track/Field	C	Leslie Sydnor	7	3/15/22	11/15/22											
Owner Move-in	Newcomb K8 Track/Field	C	Leslie Sydnor	7	11/16/22	11/29/22											
<b>Project Name: Tincher K8 Modernization</b>					<b>7/14/22</b>	<b>8/2/23</b>											
Construction	Tincher K8 Modernization	F	Jacquelyn Roberts	7	7/14/22	7/19/23											
Owner Move-in	Tincher K8 Modernization	F	Jacquelyn Roberts	7	7/20/23	8/2/23											
<b>Phase: 8</b>					<b>5/23/23</b>	<b>9/19/24</b>											
<b>Project Name: Carver ES Modernization</b>					<b>5/24/23</b>	<b>5/29/24</b>											
Construction	Carver ES Modernization	C	Leslie Sydnor	8	5/24/23	5/15/24											
Owner Move-in	Carver ES Modernization	C	Leslie Sydnor	8	5/16/24	5/29/24											
<b>Project Name: Franklin MS Track/Field</b>					<b>1/18/24</b>	<b>9/19/24</b>											
Construction	Franklin MS Track/Field	E	Brooke Clements	8	1/18/24	9/18/24											
Owner Move-in	Franklin MS Track/Field	E	Brooke Clements	8	9/19/24	9/19/24											
<b>Project Name: Henry ES HVAC</b>					<b>8/3/23</b>	<b>8/14/24</b>											
Construction	Henry ES HVAC	B	Bernice Ngo	8	8/3/23	7/31/24											
Owner Move-in - Phase 1	Henry ES HVAC	B	Bernice Ngo	8	3/10/24	3/22/24											
Owner Move-in - Phase 2	Henry ES HVAC	B	Bernice Ngo	8	8/1/24	8/14/24											
<b>Project Name: Lindberg MS Track/Field</b>					<b>7/10/23</b>	<b>3/8/24</b>											
Construction	Lindberg MS Track/Field	A	Tracy Nishihira	8	7/10/23	3/8/24											
Owner Move-in	Lindberg MS Track/Field	A	Tracy Nishihira	8	7/10/23	7/21/23											
<b>Project Name: Millikan HS Pool/Nat</b>					<b>5/23/23</b>	<b>7/29/24</b>											
Construction	Millikan HS Pool/Nat	C	Leslie Sydnor	8	5/23/23	7/15/24											
Owner Move-in	Millikan HS Pool/Nat	C	Leslie Sydnor	8	7/16/24	7/29/24											
<b>Phase: 9</b>					<b>7/25/24</b>	<b>8/27/25</b>											
<b>Project Name: Poly HS Pool/Nat</b>					<b>7/25/24</b>	<b>8/27/25</b>											
Construction	Poly HS Pool/Nat	E	Brooke Clements	9	7/25/24	8/13/25											
Owner Move-in	Poly HS Pool/Nat	E	Brooke Clements	9	8/14/25	8/27/25											
<b>Phase: 10</b>					<b>4/11/25</b>	<b>8/3/26</b>											
<b>Project Name: Buffum TK HVAC</b>					<b>6/18/25</b>	<b>6/24/26</b>											

Project updates  
Date: 1/9/19

Task  Summary



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction	Buffum TK HVAC	F	Jacquelyn Roberts	10	6/18/25	6/10/26											
Owner Move-in	Buffum TK HVAC	F	Jacquelyn Roberts	10	6/11/26	6/24/26											
<b>Project Name: Hudson K-8 Track/Field</b>					<b>6/5/25</b>	<b>11/19/25</b>											
Construction	Hudson K-8 Track/Field	D	Elston Soares	10	6/5/25	11/5/25											
Owner Move-in	Hudson K-8 Track/Field	D	Elston Soares	10	11/6/25	11/19/25											
<b>Project Name: Monroe MOD</b>					<b>11/18/25</b>	<b>8/3/26</b>											
Construction	Monroe MOD	B	Bernice Ngo	10	11/18/25	7/20/26											
Owner Move-in	Monroe MOD	B	Bernice Ngo	10	7/21/26	8/3/26											
<b>Project Name: Powell K8 Track/Field</b>					<b>4/11/25</b>	<b>8/8/25</b>											
Construction	Powell K8 Track/Field	A	Tracy Nishihira	10	4/11/25	8/8/25											
<b>Project Name: Tucker SpEd HVAC</b>					<b>6/15/25</b>	<b>7/3/26</b>											
Construction	Tucker SpEd HVAC	F	Jacquelyn Roberts	10	6/15/25	6/19/26											
Owner Move-in	Tucker SpEd HVAC	F	Jacquelyn Roberts	10	6/22/26	7/3/26											
<b>State: Complete</b>					<b>1/6/15</b>	<b>9/18/18</b>											
<b>Phase: OFA</b>					<b>6/30/16</b>	<b>6/30/17</b>											
<b>Project Name: Fire Alarms/Life Safety Sys - Phase I</b>					<b>6/30/16</b>	<b>6/30/17</b>											
Construction	Fire Alarms/Life Safety Sys - Phase II	All	Alex Main	OFA	6/30/16	6/30/17											
<b>Phase: OSC</b>					<b>7/6/17</b>	<b>1/30/18</b>											
<b>Project Name: Security Camera Phase II</b>					<b>7/6/17</b>	<b>1/30/18</b>											
Construction	Security Camera Phase II	ALL	Mickey Kim	OSC	7/6/17	1/30/18											
<b>Phase: OW</b>					<b>9/22/17</b>	<b>8/31/18</b>											
<b>Project Name: E Rate 2016 / 2017</b>					<b>9/22/17</b>	<b>8/31/18</b>											
Construction	E Rate 2016 / 2017	ALL	Mickey Kim	OW	9/22/17	8/31/18											
<b>Project Name: Wireless Phase V</b>					<b>1/4/18</b>	<b>4/4/18</b>											
Construction	Wireless Phase V	ALL	Mickey Kim	OW	1/4/18	4/4/18											
<b>Phase: 1</b>					<b>1/6/15</b>	<b>7/3/18</b>											
<b>Project Name: Barton/Educare ES</b>					<b>2/24/17</b>	<b>7/3/18</b>											
Construction	Barton/Educare ES	A	Raymond Esparza	1	2/24/17	5/17/18											
Owner Move-in	Barton/Educare ES	A	Raymond Esparza	1	7/2/18	7/3/18											
<b>Project Name: Cabrillo HS Track/Field</b>					<b>6/15/17</b>	<b>11/28/17</b>											
Construction	Cabrillo HS Track/Field	D	James Warmuth	1	6/15/17	10/26/17											
Owner Move-in	Cabrillo HS Track/Field	D	James Warmuth	1	11/14/17	11/28/17											
<b>Project Name: Head Start at Bethune</b>					<b>3/8/18</b>	<b>5/14/18</b>											
Construction	Head Start at Bethune	D	James Warmuth	1	3/8/18	5/4/18											
Owner Move-in	Head Start at Bethune	D	James Warmuth	1	5/8/18	5/14/18											
<b>Project Name: Head Start at Hudson</b>					<b>10/23/17</b>	<b>4/12/18</b>											
Construction	Head Start at Hudson	D	James Warmuth	1	10/23/17	4/11/18											
Owner Move-in	Head Start at Hudson	D	James Warmuth	1	4/12/18	4/12/18											
<b>Project Name: Head Start at Jordan Plus</b>					<b>10/24/17</b>	<b>5/8/18</b>											
Construction	Head Start at Jordan Plus	A	James Warmuth	1	10/24/17	5/7/18											
Owner Move-in	Head Start at Jordan Plus	A	James Warmuth	1	5/8/18	5/8/18											
<b>Project Name: Kettering ES Interim Housing</b>					<b>10/19/17</b>	<b>2/20/18</b>											
Construction	Kettering ES Interim Housing	F	Jacob Keaton	1	10/19/17	2/20/18											
Owner Move-in	Kettering ES Interim Housing	F	Jacob Keaton	1	12/16/17	1/3/18											
<b>Project Name: Monroe K8 Interim Housing</b>					<b>7/21/17</b>	<b>12/26/17</b>											
Construction	Monroe K8 Interim Housing	B	Raymond Esparza	1	7/21/17	12/11/17											
Owner Move-in	Monroe K8 Interim Housing	B	Raymond Esparza	1	12/22/17	12/26/17											
<b>Project Name: Poly HS Auditorium</b>					<b>1/6/15</b>	<b>11/2/17</b>											
Construction	Poly HS Auditorium	E	Dan Barr	1	1/6/15	10/26/17											
Owner Move-in	Poly HS Auditorium	E	Dan Barr	1	10/23/17	11/2/17											
<b>Project Name: Poly HS Band Bldg Conversion V</b>					<b>10/23/17</b>	<b>11/16/17</b>											
Construction	Poly HS Band Bldg Conversion Work	E	Dan Barr	1	10/23/17	11/14/17											
Owner Move-in	Poly HS Band Bldg Conversion Work	E	Dan Barr	1	11/15/17	11/16/17											
<b>Project Name: Riley ES Interim Housing</b>					<b>10/20/17</b>	<b>12/28/17</b>											
Construction	Riley ES Interim Housing	B	Raymond Esparza	1	10/20/17	12/22/17											
Owner Move-in	Riley ES Interim Housing	B	Raymond Esparza	1	12/27/17	12/28/17											

Project updates Date: 1/9/19	Task	Summary
---------------------------------	------	---------



**LONG BEACH UNIFIED SCHOOL DISTRICT  
EXECUTIVE PROGRAM SCHEDULE as of 12/31/2018**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
<b>Project Name: Rogers MS Portables</b>					<b>10/16/17</b>	<b>12/31/17</b>											
Construction	Rogers MS Portables	F	Richard Camacho	1	10/16/17	12/7/17											
Owner Move-in	Rogers MS Portables	F	Richard Camacho	1	12/29/17	12/31/17											
<b>Project Name: Sato HS Conversion</b>					<b>6/5/17</b>	<b>9/8/17</b>											
Construction	Sato HS Conversion	F	Richard Camacho	1	6/5/17	9/8/17											
Owner Move-in	Sato HS Conversion	F	Richard Camacho	1	8/1/17	8/18/17											
<b>Project Name: Sato HS Gym</b>					<b>5/23/16</b>	<b>1/31/18</b>											
Construction	Sato HS Gym	F	Richard Camacho	1	5/23/16	1/31/18											
Owner Move-in	Sato HS Gym	F	Richard Camacho	1	8/21/17	1/8/18											
<b>Project Name: Wilson HS Auditorium</b>					<b>2/22/16</b>	<b>3/6/18</b>											
Construction	Wilson HS Auditorium	F	Richard Camacho	1	2/22/16	2/19/18											
Owner Move-in	Wilson HS Auditorium	F	Richard Camacho	1	2/21/18	3/6/18											
<b>Project Name: Wilson HS Track/Field</b>					<b>9/18/17</b>	<b>4/9/18</b>											
Construction	Wilson HS Track/Field	F	Jacob Keaton	1	9/18/17	3/30/18											
Owner Move-in	Wilson HS Track/Field	F	Jacob Keaton	1	4/3/18	4/9/18											
<b>Phase: 2</b>					<b>1/3/18</b>	<b>9/18/18</b>											
<b>Project Name: Stephens MS HVAC</b>					<b>2/9/18</b>	<b>8/30/18</b>											
Construction	Stephens MS HVAC	D	Raymond Esparza	2	2/9/18	8/17/18											
Owner Move-in (furniture)	Stephens MS HVAC	D	Raymond Esparza	2	7/23/18	8/30/18											
Owner Move-in - final	Stephens MS HVAC	D	Raymond Esparza	2	8/13/18	8/18/18											
<b>Project Name: Stephens MS Track/Field</b>					<b>4/16/18</b>	<b>9/18/18</b>											
Construction	Stephens MS Track/Field	D	Raymond Esparza	2	4/16/18	9/17/18											
Owner Move-in	Stephens MS Track/Field	D	Raymond Esparza	2	9/18/18	9/18/18											
<b>Project Name: Webster ES Interim Housing</b>					<b>1/3/18</b>	<b>8/11/18</b>											
Construction	Webster ES Interim Housing	D	Raymond Esparza	2	1/3/18	7/30/18											
Owner Move-in	Webster ES Interim Housing	D	Raymond Esparza	2	7/31/18	8/11/18											

Project updates  
Date: 1/9/19

Task  Summary