



## II. District-Wide Projects Update

### Keller Artificial Turf and school conversion

#### Project Summary:

- Installation of mobile synthetic field on top of existing asphalt parking lot
- The field and substrate are custom manufactured
- Proposed field measurement is 180 X 320 roughly 57,600 sqft



#### Project Status:

- DSA approval: NA
- Bid preparation: Underway
- Construction: Winter 2015

#### Project Team:

Contractor: TBA

#### Budget:

- Estimated Total Project Budget: \$1M
- Estimated Construction Budget: \$835K
- Dollars Expended (as of 8/31/15): \$1639.00

Artificial turf budget = \$523,500