



I. Major Projects Update

New High School #2 - Browning High School

Project Summary

- New High School (#2): Located at Hill Street and Redondo Avenue in the Wilson Planning Area
- 10.3 acre site
- Master Plan capacity: 860 students
- Educational programs being considered include: Hospitality, people movement, culinary arts, and tourism
- The campus will have learning laboratories, science laboratories, technical educational laboratories, special education classrooms, visual arts classrooms, teaching stations, administration building, media center, gymnasium, multi-purpose room, and food services
- Opening: Fall 2017

Project Status

- Underground utilities 90% complete
- Building footings and foundations 90% complete
- Structural steel erection: 95% complete
- Site Retaining walls: 95% complete
- Exterior framing: 85% complete
- MEP work in progress
- Drywall in progress
- T- Bar ceiling in progress
- Doors in progress



Upcoming Activities

- Water and sewer tie in
- Reclaimed water for irrigation
- Structure steel fireproofing
- Interior framing of Building C

Project Team

- Architect: NAC Architecture
- Construction Management Firm: Balfour Beatty Construction
- Contractor Construction: T.B. Penick and Sons, Inc.

Budget

- Estimated Total Project Budget: \$67.60M
- Estimated Construction Budget: \$53.52M
- Dollars Expended (as of 01/13/16): \$45.94M



II. Major Projects Update

New Browning High School #2





II. Major Projects Update

New Browning High School #2

