



I. Major Projects Update

New High School #4 (Butler Site)

Project Summary:

- New small High School (#4) at the Butler MS Site
- Educational programs being considered include: Early College High School

Project Status:

- Campus re-painted: August 2014
- Site assessment and project scope development: Completed
- Construction anticipated: June 2016
- Target school opening: September 2017
- Interim housing for Renaissance in 2016



Project Team:

- Architect: TBD
- Contractor: TBD

Budget:

- Estimated Total Project Budget: \$2.5M
- Estimated Construction Budget: \$1.8M
- Dollars Expended (as of 5/29/15): \$81K