

III. District-Wide Projects Update

Keller MS School Conversion and All Weather Field

Project Summary

- Conversion of elementary facility to middle school to provide a learning environment in support of the educational program
- Installation of all weather field, 190X330 ft.
- Renovation of kindergarten area to science classrooms and classrooms to physical education locker rooms
- ADA improvements
- Return of leased portables

Project Status

- Field Bidding: Underway
- Field Construction: Summer 2016
- Renovation Schematic Plan: Underway
- Renovation Construction: Summer 2017-Fall 2018



Project Team

• Architect: Ghataode Bannon Architects, LLP

Contractor: TBD

Budget

Estimated Total Project Budget: \$3.50M
Estimated Construction Budget: \$2.39
Dollars Expended (as of 01/13/16): \$193K