



III. District-Wide Projects Update

Nelson Academy All Weather Field

Project Summary

- Installation of all weather field. Existing field is not usable due to soil condition. Replacement is necessary for safety.
- Path of travel improvements

Project Status

- Design Development: Underway
- Construction: Summer 2016
- DSA Approval: April 2016
- Bidding: May 2016
- Construction: Summer 2016



Project Team

Architect: HMC Architects
Contractor: TBA

Budget

- Estimated Total Project Budget: \$1.50M
- Estimated Construction Budget: \$1.12M
- Dollars Expended (as of 01/13/16): \$0.00