



## II. Major Projects Update

### New High School #4 (Butler Site)

#### **Project Summary**

- New small High School (#4) at former Butler MS site
- Educational programs being considered include Early College High School

#### **Project Status**

- Campus re-painted: August 2014
- Site housed Roosevelt ES until Fall 2015
- Interim housing for Renaissance HS starting in fall of 2016 – 2018
- Site assessment and project scope development: Under Review
- Construction anticipated: TBD
- Target school opening: TBD



#### **Project Team**

- Architect: TBD
- Contractor: TBD

#### **Budget:**

- Estimated Total Project Budget: \$2.50M
- Estimated Construction Budget: \$1.80M
- Dollars Expended (as of 01/13/16): \$81K